

**दिनांक-02.07.2019 (समय-अपराह्न 02.30 बजे) को माननीय मंत्री, नगर विकास एवं आवास विभाग की अध्यक्षता में सम्पन्न स्मार्ट सिटी मिशन की समीक्षा बैठक की कार्यवाही:-**

**उपस्थिति :-** यथा पंजी के अनुसार।

बैठक की अध्यक्षता माननीय मंत्री, नगर विकास एवं आवास विभाग द्वारा की गई। बैठक में नगर विकास एवं आवास विभाग से प्रधान सचिव, विशेष सचिव एवं उप सचिव उपस्थित रहे। बिहारशरीफ एवं मुजफ्फरपुर के नगर आयुक्त-सह-प्रबंध निदेशक-सह-मुख्य कार्यपालक पदाधिकारी तथा पटना के अपर नगर आयुक्त-सह-मुख्य कार्यपालक पदाधिकारी उपस्थित रहे। भागलपुर के नगर आयुक्त-सह-प्रबंध निदेशक-सह-मुख्य कार्यपालक पदाधिकारी कतिपय कारणों से बैठक में उपस्थित नहीं हो सके। उक्त के अतिरिक्त भागलपुर को छोड़कर सभी स्मार्ट सिटीज के पी0डी0एम0सी0 विशेषज्ञ उपस्थित थे।

2. सर्वप्रथम प्रधान सचिव, नगर विकास एवं आवास विभाग द्वारा स्मार्ट सिटीज मिशन के अन्तर्गत भागलपुर स्मार्ट सिटी प्रोजेक्ट की समीक्षा की गई। भागलपुर स्मार्ट सिटी लिमिटेड के मुख्य महा प्रबंधक द्वारा अवगत कराया गया कि पी0डी0एम0सी0 को कतिपय कारणों से हटाया जा चुका है एवं नई पी0डी0एम0सी0 गठित करने हेतु निविदा जारी की जा चुकी है। प्री-बिड बैठक 28.06.2019 को हो चुकी है। इसी मध्य रू0 932.00 करोड की परियोजनाओं के लिए (SAR/FR/DPR/RFP/LoI) पटना स्मार्ट सिटी लिमिटेड से अनुबंध किया जा चुका है। अनुबंध के अनुसार पटना स्मार्ट सिटी लिमिटेड द्वारा 02 माह में कार्यवाही सुनिश्चित की जाएगी। इस हेतु पटना स्मार्ट सिटी लिमिटेड द्वारा सर्वे इत्यादि का कार्य भी आरम्भ कर दिया गया है। जिसका विवरण निम्नवत है-

SL. No.	Project Name	Smart City Fund (Cr.)	Current Progress (Work Started by M/s Eptisa)
1	MSI-CCC	213.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>DPR under preparation</li> <li>To be completed by 13.07.2019</li> </ul>
2	Integrated Solid Waste Management	40.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>DPR under preparation</li> </ul>
3	River Front Development	107.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>DPR under preparation</li> </ul>
4	ICCC Building	22.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>Concept design is prepared</li> <li>DPR under preparation</li> <li>To be completed by 05.07.2019</li> </ul>
5	Open Spaces (Sandy's Compound Ground and Lajpat Park)	50.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>DPR under preparation</li> </ul>
6.	Smart Road Network including Service duct-Water Supply, Sewerage, Power Suppy, Drainage	500.00	<ul style="list-style-type: none"> <li>Survey completed</li> <li>DPR under preparation</li> </ul>
	<b>Total</b>	<b>932.00</b>	

मुख्य महा प्रबंधक द्वारा यह भी अवगत कराया गया कि एसपीवी में मैनपावर सप्लाई के लिए एचआर फर्म के सलेक्शन के लिए भी निविदा निर्गत किया जा चुका है। प्री-बिड बैठक 27.06.2019 को हो चुकी है।

भागलपुर स्मार्ट सिटी प्रोजेक्ट के अंतर्गत रू0 34.41 करोड की परियोजनाओं का कार्य प्रगति पर है। प्रधान सचिव द्वारा भागलपुर स्मार्ट सिटी लिमिटेड को स्पष्ट रूप से निर्देशित किया गया कि मिशन के कार्यों को मिशन मोड पर ही क्रियान्वित करें एवं परियोजनाओं का कार्य निर्धारित टाईम-लाईन में प्रत्येक दशा में पूर्ण किया जाय।

3. उक्त के पश्चात् पटना स्मार्ट सिटी प्रोजेक्ट की समीक्षा की गई। मुख्य महा प्रबंधक, पटना स्मार्ट सिटी लिमिटेड द्वारा पावर प्वाइंट प्रजेन्टेशन के माध्यम से प्रस्तुत किया गया। मिशन के अंतर्गत सभी परियोजनाओं के संदर्भ में विस्तार से अवगत कराया गया। मुख्य महा प्रबंधक द्वारा अवगत कराया गया कि पटना स्मार्ट सिटी प्रोजेक्ट अन्तर्गत 10 मुख्य परियोजनाओं (रू0 1017.60 करोड़) का कार्य प्रारंभ हो चुका है, जिसका विवरण निम्नवत है—

Sl No	Project Name	Awarded Cost (In Rs. Cr.)	Executing Agency	Time Tine
1	Adalatganj Lake area redevelopment	9.84	M/s Sai Highway & Builders Pvt. Ltd	12 months (Apr 19-Mar 20)
2	Rejuvenation of Birchand Patel Marg (1.24 Km)	33.43	M/s Dayanand Prasad Sinha & Company	18 months (Feb 19-July 20)
3	Development of Mandiri Nala (1.28 Km)	67.10	M/s NPCC Limited	15 months (Feb 19-May 20)
4.1	Jan Sewa Kendra-1 (27 Nos) + Dutch Café behind Patna college	12.29 +1.2	M/s Classicon Construction (I) Pvt. Ltd.	12 months (Apr 19-Mar 20)
4.2	Jan Sewa Kendra-2 (27 Nos)	12.29	M/s Sai Highway & Builders Pvt. Ltd	12 months (Apr 19-Mar 20)
4.3	Jan Sewa Kendra-3 (26 Nos)	11.83	M/s Prakash Construction	12 months (Apr 19-Mar 20)
5	Mega size Screen (73' x44') for cultural events at Gandhi Maidan	6.98	M/s Graphic Trades Pvt. Ltd	06 months (Apr 19-Sept 19)
6	Smart Road Network (Smart Road, Utility Ducts, Smart Bus Stop, On Street Parking)	302.00	M/s L & T Construction Ltd	24 months (Mar 19-Feb 21)
7	Railway Station Area Development	211.00	Uttar Pradesh Rajkiya Nirman Nigam	24 months (Apr 19-Mar 21)
8	Integrate Command & Control Centre (ICC Data Centre, ITMS, PTMS, OFC)	313.44	M/s Tata Projects Limited & M/s Wipro Ltd (Consortium)	15 months (Apr 19-Jun 20)
9	Development of Bakarganj Nala (1.4Km)	15.27	M/s Bhawana Infrabuild Pvt. Ltd	15 months (Apr 19-Jun 20)
10	Construction of ICC and PSCI Building	13.97	M/s Bhawana Infrabuild Pvt. Ltd	12 months (Jun 19-May 20)
	<b>Total</b>	<b>1017.60</b>		

मुख्य महा प्रबंधक द्वारा यह भी अवगत कराया गया कि निम्न परियोजनाओं में निविदा विभिन्न स्तरों पर हैं—

Sl No	Project Name	Tendered Cost (In Rs. Cr.)	Remarks
1	Construction of Star Hotel under Railway Station Development Area (PPP)	75.39	No bid received in 1 <sup>st</sup> call.
2	Beautification of Gandhi Maidan-Illumination of Surrounding Buildings (SCM+Tourisam Dept)	20.74	2 bids received. Bid evaluation under process.
3	Intermediate Public Transport Stand (SCM)	7.58	RFP to be floated.
4	Multi Utility Smart Poles (PPP)	150.50	No bid received in 1 <sup>st</sup> call. Fresh EoI has been floated.
5	Integrated Solid Waste Management	5.00	RFP floated, Pre-bid replies being finalised.
6	Smart Class Room (CSR)	1.36	Project will be implemented in two phases for which process has been initiated.
7	Project Annapurna (CSR)	1.00	EoI will be floated.
8	Health & Hygiene (CSR)	0.07	Project will be implemented in two phases for which process has been initiated.
	<b>Total</b>	<b>261.64</b>	

मुख्य महा प्रबंधक द्वारा यह भी अवगत कराया गया कि सोलर रूफ टॉप परियोजना के दृष्टिगत ब्रेडा के साथ अनुबंध हो चुका है।

प्रधान सचिव द्वारा अदालतगंज लेक प्रोजेक्ट के संदर्भ में पुछे जाने पर पटना स्मार्ट सिटी टीम द्वारा परियोजना की भौतिक प्रगति से अवगत कराया गया। उक्त कार्य में सतही स्थान पर बालू, फिल्टर मिडिया आदि भर कर कार्य किया जा रहा है, जो गुणवत्ता पूर्ण परिलक्षित नहीं होता है। इस संबंध में निर्देश दिया गया कि नगर विकास एवं आवास विभाग, जल संसाधन विभाग तथा पर्यावरण, वन एवं जलवायु परिवर्तन विभाग संयुक्त रूप से एक जाँच दल गठित करें, उक्त संयुक्त जाँच दल अदालतगंज लेक प्रोजेक्ट की स्थल निरीक्षण कर कार्य की गुणवत्ता के संबंध में एक सप्ताह के अंदर संयुक्त जाँच प्रतिवेदन मंतव्य सहित नगर विकास एवं आवास विभाग को उपलब्ध करायें।

ई-रिक्शा चार्जिंग स्टेशन तथा फुटओवर ब्रिज के लिए स्थान का चयन करने से पूर्व सम्बंधित विभागों से अनुमति अवश्य प्राप्त करने तथा परियोजनाओं को प्रथमिकता के आधार पर अतिशीघ्र पूर्ण करने की कार्यवाही करने का निर्देश दिया गया।

4. उक्त के पश्चात् मुजफ्फरपुर स्मार्ट सिटी प्रोजेक्ट की समीक्षा की गई। प्रबंध निदेशक/मुख्य कार्यपालक पदाधिकारी द्वारा प्रोजेक्ट के अन्तर्गत अद्यतन प्रगति प्रतिवेदन को पावर प्वाइंट प्रजेन्टेशन द्वारा प्रस्तुत किया गया। उनके द्वारा अवगत कराया गया कि रू0 208.92 करोड़ की 08 परियोजनाओं की निविदा विभिन्न स्तरों पर प्रगति पर है, जिसका विवरण निम्नवत है-

Sl. No	Project Name	Project Cost Rs. in Lakhs	Project Status (Tender Floated)	Expected Date of Issuing Work Order
1	Redevelopment of Jubba Sahni Park	348.23	Technical Bid has been opened and subsequently Comparative statement is being evalutaed.	10 <sup>th</sup> July, 2019
2	Redevelopment of Indira Park	154.64	- DO -	10 <sup>th</sup> July, 2019
3	Redevelopment of Khabra/ Children's Park	115.58	Retender is invited, Technical Bid couldn't be opened.	-
4	Integrated Command & Control Centre (ICCC)	13707.68	Technical Bid to be opened on 10 <sup>th</sup> July, 2019.	15 <sup>th</sup> August, 2019
5	Station to M.I.T Spinal Road Redevelopment upto Bairiya Chowk via Laxmi Chowk	3625.17	Technical Bid to be opened on 25 <sup>th</sup> July, 2019.	25 <sup>th</sup> August, 2019
6	Peripheral Road from Akhara Ghat to Railway Station along ABD area	2258.39	- DO -	25 <sup>th</sup> August, 2019
7	Vending zones at location identified (Laxmi Chowk to MIT)	506.17	- DO -	25 <sup>th</sup> August, 2019
8	Mithila Panting	176.87	Work order is being issued	10 <sup>th</sup> July, 2019

मुजफ्फरपुर स्मार्ट सिटी लिमिटेड के रू0 38.17 करोड़ की 5 परियोजनाओं के संदर्भ में डीपीआर तैयार की जा चुकी है तथा निविदा प्रकाशित करने की कार्यवाही करनी है। मुजफ्फरपुर स्मार्ट सिटी टीम द्वारा यह भी अवगत कराया गया कि शेष परियोजनाओं की डी0पी0आर0 अतिशीघ्र तैयार कर लिया जायेगा। इस पर मुजफ्फरपुर स्मार्ट सिटी लिमिटेड को स्पष्ट रूप से निर्देशित किया गया कि मिशन के कार्यों को मिशन मोड पर ही कियान्वित करें एवं परियोजनाओं का कार्य निर्धारित टाईम-लाईन में प्रत्येक दशा में पूर्ण किया जाय।

5. अन्त में बिहारशरीफ स्मार्ट सिटी प्रोजेक्ट की समीक्षा की गई। प्रबंध निदेशक/मुख्य कार्यपालक पदाधिकारी द्वारा प्रोजेक्ट के अन्तर्गत अद्यतन प्रगति प्रतिवेदन को पावर प्वाइंट प्रेजेंटेशन द्वारा प्रस्तुत किया गया। प्रबंध निदेशक द्वारा अवगत कराया गया कि एस0पी0वी0 में अधिकारियों का चयन अतिशीघ्र कर लिया जायेगा। बिहारशरीफ स्मार्ट सिटी प्रोजेक्ट अंतर्गत रू0 163.00 करोड़ की 17 परियोजनाओं की निविदा विभिन्न स्तरों पर प्रगति पर है, जिसका विवरण निम्न प्रकार है:-

SI No.	Name of Work (DPR)	Cost INR (Cr.)	Status Tender, TA	Remarks
1	Jansividha Kendra at 20 Locations NIT 1/18-19	11.02	<ul style="list-style-type: none"> <li>➤ Tender open on 15.11.2018.</li> <li>➤ 3 Tenders Received.</li> <li>➤ TA accorded by BUIDCO vide letter: BUIDCO/SMART CITY/BIHARSHARIF/2018-19/01-139 ON 21.12.2018</li> <li>➤ Tech. Bid approved by board of director on 23.01.2019.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Tender final, Work will be awarded after negotiation meeting on 09.07.2019.</li> </ul>
2	Redevelopment of 5 Nos. of Water Bodies (Maniram Akhda, Dadidarga, Tiklipur, Subhas Park, Pakki Talab) NIT 7/18-19	16.5	<ul style="list-style-type: none"> <li>➤ 2 Tenders received.</li> <li>➤ TA accorded by BUIDCO vide letter BUIDCO/SMARTCITY/BIHARS HARIF/2018-19/03-1583 dated 11.04.2019</li> <li>➤ Tech evaluation of Bids done.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Financial to be open for the Work award.</li> </ul>
3	ICCC Building (G+4) NIT 9/18-19	6.23	<ul style="list-style-type: none"> <li>➤ Single Tender received,</li> <li>➤ Recalled, again single tender received.</li> <li>➤ TA in progress at BUIDCO</li> </ul>	<ul style="list-style-type: none"> <li>➤ DPR Submitted for TA at BUIDCO.</li> <li>➤ DPR vetted NIT Patna.</li> </ul>
4	ICT selection of Master System Integrated (MSI) command and control Centre.NIT 11/18-19.	103.61	<ul style="list-style-type: none"> <li>➤ Tender opened on 19th June,19.</li> <li>➤ Technical vetting of DPR accorded by IIT patna on 24.04.2019.</li> <li>➤ DPR Submitted to BUIDCO for TA</li> </ul>	<ul style="list-style-type: none"> <li>➤ Technical Bid opened only one bidder has participated hence,</li> <li>➤ Re-tendering Done.</li> </ul>
5	Vending Zone (5 nos.) & Machli Market (1 no.) NIT 8/18-19.	4.1	<ul style="list-style-type: none"> <li>➤ Single Tender received in 1st call.</li> <li>➤ TA accorded by BUIDCO vide letter no BUIDCO/SMARTCITY/BIHARS HARIF/2018-19/07-1946 dated 07.05.2019</li> </ul>	<ul style="list-style-type: none"> <li>➤ No bidder participate in 1st and 2nd call.</li> <li>➤ Re-tendering Done.</li> </ul>
6	E-Charging Rickshaw Stand (Kargil chowk) NIT 2/18-19	1.69	<ul style="list-style-type: none"> <li>➤ TA accorded by BUIDCO vide letter no BUIDCO/SMARTCITY/BIHARS HARIF/ 2018-19/03-1584 dated 11.04.2019</li> </ul>	<ul style="list-style-type: none"> <li>➤ No bidder participate in 1st and 2nd call.</li> <li>➤ Tender recalled.</li> </ul>
7	64 KW Roof Top Solar NIT/4/18-19	0.37	<ul style="list-style-type: none"> <li>➤ 2 Tenders Received.</li> <li>➤ Submitted to BREDa for TA by BSSCL on 17.01.2019</li> </ul>	<ul style="list-style-type: none"> <li>➤ Tripartite agreement done with BREDa on 18.06.2019.</li> <li>➤ Work likely to start by july.</li> </ul>

8	2 MW Solar Power Plant NIT 3/18-19	13	<ul style="list-style-type: none"> <li>➤ Re- tender Done.</li> <li>➤ TA to be given by BREDA</li> <li>➤ Single bid received</li> </ul>	<ul style="list-style-type: none"> <li>➤ Tripartite agreement done with BREDA on 18.06.2019.</li> <li>➤ Work likely to start by july.</li> </ul>
9	Rain Water Harvesting System Group I	0.19	<ul style="list-style-type: none"> <li>➤ TA accorded by BUIDCO.</li> <li>➤ RFP done.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Online tender resubmission date from 25.06.2019 to 08.07.2019 and opening on 10.04.2019</li> </ul>
	b) Group II	2	<ul style="list-style-type: none"> <li>➤ Tender invited.</li> </ul>	
10	2 Tonne/Day Capacity (Building)	0.39	-----	<ul style="list-style-type: none"> <li>➤ Building part and Machinery-Equipment DPR under process For TA.</li> </ul>
	Compost Plant (Machinery & Equipment)	3.37	-----	
11	Boundary wall Construction for land fill site in ward 21.	0.46	Work award under process.	<ul style="list-style-type: none"> <li>➤ Under process for work award</li> </ul>
12	Construction of lane in Ramchandrapur Bus Stand.	0.45	Work award under process.	<ul style="list-style-type: none"> <li>➤ Under process for work award</li> </ul>
13	Construction of lane from Mangla Asthan to Sadanand College.	0.35	Work award under process.	<ul style="list-style-type: none"> <li>➤ Under process for work award</li> </ul>
14	Construction of Paver Block on both side of road from Hospital Mor to Sohsarai Puliya	0.47	Work award under process.	<ul style="list-style-type: none"> <li>➤ Under process for work award</li> </ul>
15	Const. of Paver Block on both side of road from Etwari Mor to Amber Mor to Court Mor.	0.47	Work award under process.	<ul style="list-style-type: none"> <li>➤ Under process for work award</li> </ul>
16	Redevelopment of Heritage Building- Nalanda Health Clun (ground Floor Gym)	0.2	TA done, BOQ approved	<ul style="list-style-type: none"> <li>➤ Processed for NIT/ Tender Stage.</li> </ul>
17	Redevelopment of Heritage Building- Renovation of Town hall (Interior)	0.23	TA done, BOQ approved	<ul style="list-style-type: none"> <li>➤ Processed for NIT/ Tender Stage.</li> </ul>
	Total	163.3		

बिहारशरीफ स्मार्ट सिटी टीम द्वारा कुल 402.42 करोड़ की 05 नई योजनाओं का DPR तैयार किये जाने की जानकारी दी गयी, जिसका विवरण निम्नवत है:-

SI No.	Project Description	Cost INR (Cr.)	Status
1	Sewerage Network and Treatment Plant	151.6	<ul style="list-style-type: none"> <li>➤ DPR Process to NIT for vetting.</li> </ul>
2	Redevelopment of 3 water Bodies (Ponds) (Dhaneswar, Kalyanpur (Gauragarh), Suryamandir)	6.94	<ul style="list-style-type: none"> <li>➤ Vetting done by NIT Patna further DPR will be forwarded at BUIDCO</li> </ul>
3	Redevelopment of Heritage Building of Bihar Club, Nalanda heath Club, Town Hall, Khadi Bhavan, Sainik Training School water Bodies (Ponds) (Dhaneswar, Kalyanpur (Gauragarh), Suryamandir)	5.88	<ul style="list-style-type: none"> <li>➤ DPR under final review.</li> </ul>

4	Strom Water Drainage (SWD)	98	➤ DPR to be ready by 1st week of July, 19
5	9.2 K.M Smart Road, 18 Nos. Junctions, Road Signage (Public Display Sign)	140	➤ DPR under Preparation by PMC.
	<b>Total INR (Cr.)</b>	<b>402.42</b>	

6. प्रधान सचिव द्वारा सभी स्मार्ट सिटीज को मिशन के क्रियान्वयन के दृष्टिगत माह जुलाई, 2019 के लिए निम्नानुसार लक्ष्य दिया गया—

लक्ष्य/स्मार्ट सिटी	भागलपुर	मुजफ्फरपुर	पटना	बिहारशरीफ
डी0पी0आर0/ निविदायें	रू0 930.00 करोड	रू0 450.00 करोड	रू0 200.00 करोड	रू0 400.00 करोड

अंत में माननीय मंत्री द्वारा स्मार्ट सिटी के सभी उपस्थित पदाधिकारियों एवं विशेषज्ञ को निदेश दिया कि मिशन की सभी योजनाओं को मिशन मोड में पूरा किया जाय। किसी भी योजना के गुणवत्ता में कमी नहीं हो यह सुनिश्चित करते हुए पारदर्शिता से सभी कार्यों को समयबद्ध तरीके से पूरा किया जाय।

धन्यवाद ज्ञापन के साथ बैठक समाप्त की गई।

*[Signature]*  
16/7/19

विशेष सचिव।

नगर विकास एवं आवास विभाग।

ज्ञापांक:—03/विविध-22-12/2018

1876

प्रतिलिपि:—प्रमंडलीय आयुक्त-सह-अध्यक्ष, स्मार्ट सिटी लि0, पटना, तिरहुत एवं भागलपुर/नगर आयुक्त-सह-प्रबंध निदेशक स्मार्ट सिटी, पटना, मुजफ्फरपुर, भागलपुर एवं बिहारशरीफ/प्रबंध निदेशक, बुडको/मुख्य अभियंता, बुडको को सूचनार्थ एवं आवश्यक कार्यार्थ प्रेषित।

पटना/दिनांक-16/7/19

*[Signature]*  
16/7/19

विशेष सचिव।

नगर विकास एवं आवास विभाग।

ज्ञापांक:— 03/विविध-22-12/2018

1876

प्रतिलिपि:—उप सचिव-सह-नोडल पदाधिकारी/माननीय मंत्री के आप्त सचिव/प्रधान सचिव के आप्त सचिव/आई0टी0 मैनेजर, नगर विकास एवं आवास विभाग को सूचनार्थ एवं वेबसाईट पर अपलोड करने हेतु प्रेषित।

पटना/दिनांक-16/7/19

*[Signature]*  
16/7/19

विशेष सचिव।

नगर विकास एवं आवास विभाग।

*[Signature]*